

Page Denied

23

OL/NBPO WEEKLY REPORT - PERIOD ENDING 26 NOVEMBER 1986

1. Progress Reports on Tasks Assigned by the Senior Management:

No all concerned present

The Chief, New Building Project Office (NBPO), OL, briefed the Deputy Comptroller on the New Headquarters Building Construction Budget. Present also were the Deputy Director for Administration (DDA), Deputy Director of Logistics, the Executive Assistant to the DDA, and a member of the DDA Management Staff. Emphasis was placed on unobligated funds and options for using any unobligated funds which might eventually be identified for reprogramming. The Deputy Comptroller asked for a hard copy of the briefing notes and for a general update in July 1987. He also asked for notification in the event of significant changes to the scenario outlined in the briefing. Chief, NBPO, provided two copies of the briefing notes to [redacted] who indicated she would retain one and pass the other to the Deputy Comptroller. [redacted]

STAT
STAT

2. Major Events that Have Occurred During the Preceding Week:

No - see FMD report

a. The New Building Project Office (NBPO), OL, supported the effort by Facilities Management Division, OL, to make emergency repairs to the northside chilled water line. After opening the construction site at 0600 hours on Friday, 21 November, for normal business, Site Security Staff personnel manned the area continuously until Sunday morning, 23 November. [redacted]

STAT

No

b. The New Building Project Office, OL, has enlisted the aid of the Bid Package 4 contractor to excavate at the locations of suspected leaks in the southside chilled water line. Work started on 24 November and will continue until the leaks are found and repaired. This will be no small task since the chilled water line is buried approximately 14 feet and it appears there are at least three leaks in three different locations. This work is being coordinated with Facilities Management Division, OL. [redacted]

STAT

OL reports that

yes

c. An error by the paving contractor in estimating the amount of paving material required resulted in a shortage of three dump truck loads of ~~bituminous~~ pavement during the paving operations conducted on Saturday, 22 November. The VIP parking lot was completely paved, ~~however, the area in front of the main entrance to the Headquarters building is only 50 percent paved (the curb lane is paved). This area is scheduled to be finished by close of business on 25 November.~~ *However, the area is completed on 25 November*

STAT

No

d. On 19 November, the New Building Project Office (NBPO), OL, held a meeting with the Office of Technical Service (OTS) to review their New Headquarters Building space in more detail. OTS presented NBPO with a memo outlining their top problem areas with the current plans. These items are being reviewed. [redacted]

STAT

3. Upcoming Events:

STAT No
a. On 5 December, the New Building Project Office, OL, will brief senior management from Current Production and Analytic Support, Directorate for Intelligence, and provide a tour of the New Headquarters Building. [redacted]

STAT No
b. On 17 December, the New Building Project Office, OL, will brief the Directorate for Science and Technology Career Development Course on the New Headquarters Building. [redacted]

4. Management Activities and Concerns:

None.

STAT
[redacted]
Chief, New Building Project Office

D/OL
C/FMD/OL